

BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing Energy Efficient LED street lights and control switches and connected Accessories Rachenalli areas in ward no 6
2	Estimate cost / amount	10.00 Lakhs
3	Name Of Contractor	M/s Power Mac
4	Amount of Contractor	Rs. 948,684.00
5	Agreement No.	EE/Ele/YZ/AGR/000029/2019-20 Dt:27-08-2019
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/000029/2019-20 Dt:27-08-2019
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	51 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	95%
14	Time now applied for	
15	Date of recommending time limit applied	
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	
21	Report by Asst. Executive engineer	ಸುಗಮವಾಗಿ ಮುಗಿಸುವಂತೆ ವಾಡ್ಡೆ 350000 ರೂಪಾಯಿ ಅಥವಾ EOT ಒಪ್ಪಿಸುವುದು ಕೂಡ
22	Recommendation of executive engineer	ಕೆ.ಎ.ಇ. ಕೆ.ಎ.ಎ.ಎ.ಎ. ದಿವ್ಯ ಅಥವಾ EOT ಒಪ್ಪಿಸುವುದು ಕೂಡ

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone